

25 Conn. App. 529 (1991) | Cited 4 times | Connecticut Appellate Court | August 20, 1991

The defendant, Kapetan, Inc., appeals from the judgment of the trial court awarding damages to the plaintiffs¹ for breach of a construction contract. Kapetan claims that the trial court was incorrect (1)in finding that it had wrongfully terminated the contract between it and Wilson, (2) in holding that Wilson had substantially performed the subject contractdespite his alleged refusal to follow Kapetan's instructions and his failure to perform the work in a timely manner, and (3) in awarding damages to Wilson in the amount of \$42,838.29. In a cross appeal, Wilson asserts that the decision of the trial court was improper in its failure (1) to find that Kapetan had wrongfully rescinded the

[25 Conn. App. 531]

contract, (2) to award damages for that rescission inquantum meruit based on the reasonable value of theservices rendered, and (3) to award prejudgment interest to Wilson. We conclude that the trial court's finding that Kapetan breached the contract is not clearly erroneous, and that its assessment of damages is legally and logically correct. We affirm the judgment of the trial court.

In its memorandum of decision, the trial court foundthe following facts. On June 5, 1989, Kapetan, a generalcontractor, engaged Wilson as a subcontractor forall site work, including drainage, septic and pavingwork required for the construction of the Valley PresbyterianChurch in Brookfield. Under the terms of the writtensubcontract, Wilson was to furnish all labor and materials complete the site work for which he was to be paid\$93,188. In addition to the original subcontract there was a change order in the amount of \$3616, and additional workperformed in the amount of \$4922.50, bringing the totalcontract price to \$101,726.50. Although the contract outlinedthe progression that the various phases of the work shouldtake, it contained no completion date and no scheduledictating when each phase was to begin or end.

Wilson began work in May, 1987, and substantiallycompleted the contract by the middle of December, 1987, when he was discharged by Kapetan before completing the final paving phase of the contract. While Wilson wasstill on the job, his progress was impeded by Kapetan's imperfect direction, its failure to coordinate subcontractors, and its inability to provide modified rainage plans and accurate benchmarks in a timelymanner. Due to the resulting delay, Wilson could not begin the paving phase of the project before December, 1987. The wet soil conditions and the inclement climatic factors combined to prevent Wilson from paving.

[25 Conn. App. 532]

25 Conn. App. 529 (1991) | Cited 4 times | Connecticut Appellate Court | August 20, 1991

Because Wilson was required by the terms of the subcontract to warranty the paving for one year, he wasunwilling to perform this phase of the contract in December, despite Kapetan's insistence that he do so.

When Wilson refused to proceed with the paving, Kapetan terminated their contract and engaged another excavation contractor to complete the work. Inaddition, Kapetan paid for certain materials on Wilson's behalf. Wilson brought the underlying action against Kapetan for breach of contract and Kapetan filed a counterclaim seeking recompense for additional expenses incurred as a result of Wilson's failure toperform his obligations under the contract.

The court found that Kapetan had wrongfully terminated the contract and, on the counterclaim, that Wilson was notin breach. Accordingly, the court awarded Wilson \$42,838.29,a sum that represents the total contract price including additions and change orders minus a credit to Kapetan of \$58,888.21 representing the amount Kapetan paid for material wilson's behalf and the scheduled value of the paving phase of the contract not completed by Wilson.

Ι

On appeal, our review of Kapetan's first two claims are limited to a determination of whether the trialcourt's conclusions that Kapetan breached the construction contract with Wilson and that Wilson had substantially performed the contract are clearly erroneous in light of the evidence and pleadings contained in the whole record. Practice Book 4061; Pandolphe's AutoParts, Inc. v. Manchester, 181 Conn. 217, 221-23,435 A.2d 24 (1980); Metropolitan District v. Housing Authority, 12 Conn. App. 499, 510, 531 A.2d 194, cert.denied, 205 Conn. 814, 533 A.2d 568 (1987).

[25 Conn. App. 533]

"Whether a building contract has been substantially performed is ordinarily a question of fact for thetrier to determine. . . . The resolution of conflicting factual claims falls within the province of the trialcourt. . . . The trial court's findings are binding uponthis court unless they are clearly erroneous in light of the evidence and the pleadings in the record as awhole. . . . ' We cannot retry the facts or pass on theoretically of the witness." (Citations omitted.) Nor'easter Group, Inc. v. Colossale Concrete, Inc., 207 Conn. 468, 472-73, 542 A.2d 692 (1988).

Upon reviewing the entire record, we find no reasonto disturb the trial court's findings that Kapetanbreached its contract with Wilson and that Wilson hadsubstantially performed. The trial court's factualfindings and ultimate conclusions are supported by therecord and are not clearly erroneous.

П



25 Conn. App. 529 (1991) | Cited 4 times | Connecticut Appellate Court | August 20, 1991

Kapetan next asserts that under the formula setforth by our Supreme Court in Young v. Shetucket Coal &Wood Co., 97 Conn. 92, 94-95, 115 A. 672 (1921), the proper measure of damages when the contractor has been prevented from completing the contract work is the cost incurred in performing the subcontract work plus the lost profit on the subcontract. Kapetan maintains that because Wilson failed to carry its burden of proving attrial its costs or its lost profits, it is entitled only to nominal damages for the work performed. We disagree.

In general, when a party is awarded damages based on abreach of contract, he is entitled to compensation that will place him in the same position he would haveoccupied had the contract been fully performed. Fuessenichv. Dinardo, 195 Conn. 144, 153, 487 A.2d 514(1985); Bertozzi v. McCarthy, 164 Conn. 463, 468,

[25 Conn. App. 534]

323 A.2d 553 (1973). It is well settled that this measure of damages requires a factual inquiry to determine the loss the plaintiff has sustained in the form of (1) expenditures incurred toward performance of the contract, and (2) the lost profit that would have been realized had the entire contract been performed. Youngv. Shetucket Coal & Wood Co., supra; Tompkins v.Bridgeport, 94 Conn. 659, 682, 110 A. 183 (1920).

In the case before us, there was ample evidenceadduced at trial to provide the finder of fact with abasis for awarding the damages that it did award. Inits memorandum of decision, the court relied on the contract and the change order that was offered as the plaintiffs exhibits F and I to determine a basecontract price of \$96,804. To that price, the courtadded the additional work reflected by the plaintiff sexhibit R of \$4922.50 to determine the total grossprice of the contract of \$101,726.50. From that grossfigure the trial court deducted credits in favor of the defendant amounting to \$58,888.21, which it was ableto determine from the plaintiff's exhibit P. The \$58,881.21 credit figure was arrived at by deducting \$28,800 of prior payments by Kapetan, \$2921 in credits forwork done by others and \$27,188 for the paying work not done.

There was evidence before the court that the value of the work, in costs and in profits, was divided into four separate segments, and the cost and allocation of profit for the paving segment was \$27,188. In its brief, Wilson admits that it failed to claim lost profits on the uncompleted paving segment at trial. The trial court properly awarded no damages for lost profits on that segment of the contract. The trial court had substantial evidence from which it made are as onable determination of damages.

III

Wilson's claims on cross appeal are equally unpersuasive. The revised complaint set forth two alternative

25 Conn. App. 529 (1991) | Cited 4 times | Connecticut Appellate Court | August 20, 1991

[25 Conn. App. 535]

theories on which the court could assign liability to Kapetan for its breach of contract. The court properlychose one of those theories and awarded damages to Wilson based on what Wilson asked in the ad damnumclause of its complaint.

Although a plaintiff is entitled to allege separatetheories of liability in the alternative, he is notentitled to recover twice for the same elements ofdamage. Jonap v. Silver, 1 Conn. App. 550, 561,474 A.2d 800 (1984). Wilson tried the case on a theory ofbreach of contract and that is the basis on which thecourt found for Wilson. "Where . . . a case is triedupon a certain theory, [a reviewing court] will dispose ofthe case on the theory on which it was tried and on whichthe trial court decided it." Crozier v. Zaboori,14 Conn. App. 457, 463, 541 A.2d 531 (1988). "A plaintiff cannottry his case on one theory and appeal on another." McNamarav. New Britain, 137 Conn. 616, 618, 79 A.2d 819 (1951).

Wilson's assertion that the court incorrectly failed award prejudgment interest under General Statutes 37-3a is also without merit. "The allowance of interestas an element of damages is primarily an equitable determination and a matter within the discretion of the trial court." Nor'easter Group, Inc. v. Colossale Concrete, Inc., supra, 482; see also Metcalfe v. Talarski, 213 Conn. 145, 160, 567 A.2d 1148 (1989); West Haven Sound Development Corporation v. West Haven, 207 Conn. 308, 321, 541 A.2d 858 (1988).

Our careful review of the record discloses no abuseof discretion by the trial court in refusing to awardprejudgment interest.

The judgment is affirmed.

In this opinion the other judges concurred.

1. The plaintiffs in this case are Harry and MargaretWilson, who were doing business as Harry Wilson Excavating. We will refer in this opinion to the plaintiffs as Wilson. Page 536